NO.NC/PMC/YPD/2018-19/P4

Date: 12-11-2020

To,
The Executive Engineer,
Yelahanka Project Division
Bangalore.

"PMC CERTIFICATE AND INSPECTION REPORT"

Dear Sir,

Subject: Regarding Inspection Report for the below mentioned work.

Name of work: Package1 a Improvements to playgrounds at Thanisandra Village at Ward No 06 b Improvements to Suvarana Mahotsava Play Ground on Vidyaranyapura Main road at Ward No 09 c Improvements to playgrounds at Ward No 11 Kuvempunagara d Developmental Works to Play ground stadium in Ward No 05 Jakkur
e Developmental works to Play ground Stadium Sahakaranagara Ward No 08 Kodigehalli

Item No	Description of work	Unit	Qty
1	Clearing and grubbing road land including uprooting rank vegetation, grass, bushes, shrubs, saplings and trees girth up to 300mm, removal of stumps of trees	Ha	0.22
2	Excavation for road way in all types of soil by mechanical means including cutting and pushing the earth to site of embankment including trimming bottom and side	Cum	548.61
3	Construction of embankment with approved material Gravel /Murrum with all lifts and leads, transporting to site, spreading, grading to required slope and	Cum	4797.51
4	Providing and fixing pre cast solid cement concrete kerb stones made out of C.C. 1:2:4 with top and bottom width 114 and 165 mm respectively, 400mm high and	Nos	972.00
5	Providing and laying in position plain cement concrete of mix 1:4:8 with OPC cement @ 180Kg, with 40mm and down size graded granite metal coarse	Cum	75.15
6	Providing and constructing granite / trap / basalt size stone masonry in foundation with cement mortar 1 : 6 stone hammerd dressed in courses not less	Cum	22.24
7	Providing and laying in position plain cement concrete of mix 1:2:4 with cement@ 240Kg, with 20mm and down size graded granite metal coarse	Cum	8.74
8	Back filling behind abutment, wing wall and return wall complete as per drawing and Technical Specification complete as per specifications. A. Granular material	Cum	8.87
9	Providing chain link fencing 50mm size of 8 guage properly stretched between existing rectangular poles and fixed with suitable bolts & nuts, the free ends shall	Sqm	1133.06
10	Supplying and fixing M.S. Rectangular poles made out of 2 equal angles of 65x65x6 mm welded together and fixed in CC (1 :2:4) WITH 2 NOS 16mm dia M.S. hold fast	M	334.20
11	Providing and fixing M.S. Block pipe of 38mm dia, of heavy guage of 14 including removing the bends, cutting the pipe, and fixing pipe in between the existing two	M	2249.40

12	Providing and laying in position reinforced cement concrete of design mix M25 with OPC cement @ 340Kg, with 20mm and down size graded granite metal coarse	Cum	3.24
13	Providing and constructing load bearing wall with solid concrete blocks of size 400x150x200 mm having block density not lessthan 1800 kg/m3 and having a	Sqm	65.00
14	Painting two coats after filling the surface with synthetic enamel paint in approved shades on new plastered concrete surfaces, with materials, labour complete as per	Sqm	108.66
15	Providing TMT steel reinforcement for RCC works including straightening, cutting, bending, hooking, placing in position, lapping and / or welding wherever required,	Tonne	0.20
16	Fabrication supplying and erecting M.S. tubular trusses of all spans as per approved drawing & design with prefabricated steel applications using quality	Kg	5736.96
17	Providing 12mm thick plain plastering in single coat to internal ceiling & RC surfaces in cement mortar 1:4 (1 cement : 4 fine sand) including providing &	Sqm	110.00
18	Providing and fixing 6mm Bronze Multi wall poly carbonate sheet for Tubular structure. The work including cost of all materials, labour charges, and hire charges	Sqm	174.00
19	Providing and fixing M.S. Hand railing for Balcony/Staircase etc., with 50mm dia. M.S. hollow pipe of 14 gauge, welded to 20mmx20mm M.S. square rod placed	Sqm	142.38
20	KSRB 2.6 : Providing and filling sand in foundation to required depth for sub soil treatment including watering ramming with all lead and lift complete as per	Cum	294.58
21	Basket Ball Poles : This Model confirming to the international standards with heavy duty structural frames and proper reinforcement frames with imported American	Pair	2.00
22	Football Goal Post : This Model confirming to the international standards with heavy duty structural frames . Net with fixing accessories of complete set.	Pair	2.00
23	Tennis net with Poles : The Tennis net is 3 feet 6 inches high at the ends, and 3 feet high at the middle, typically the net poles are placed 3 feet outside the outer lines	Each	1.00

With respect to the above subject & name of the work, we have inspected the work and the Quantity and Quality of above mentioned items of the work was found to be completed satisfactorily for the 4th and part bill

Thanking you,

With Regards,

For Newzen Consultants Bangalore

NEWZEN CONSULTANT ★ Bangalore ★